



## **Addendum to the Concrete Batch Plant Control Plan**

### **Pipe Pile Seals Pier [REDACTED]**

Appendix F of the Concrete Batch Plant Control Plan has been updated to include drawings of the [REDACTED] steel sleeves and the soffit panel work plan.

The following procedure will be used to secure the steel sleeves to the pre-cast concrete soffit panels:

1. Preference is to have the steel sleeves set 1-2 days prior to setting pre-cast concrete form ("tub"). Steel sleeves will be temporarily secured to the pile with ratchet straps during this time.
  - a. If necessary to aid in installation a lubricant may be used to aid in placing the fiberglass sleeve onto the pile.
2. Steel sleeve will be supported by up to six 3/8"-inch diameter rods, connected through a 5/8" diameter hole in the flange of the sleeve and a three-inch steel angle below. Lifting eyes at the top of each rod will attach to a nylon ratchet strap to allow securing and adjustment.
3. After installation of the tub and prior to placing concrete, the steel sleeve will be inspected by crews to confirm the steel sleeve is properly placed and making positive contact to the pre-cast tub per the plan.
  - a. If, based on the inspection by the crew, a void is observed the crew will attempt to further secure the steel sleeve to the pre-cast tub.
  - b. If, based on the inspection by the crew, the steel sleeve shows evidence of large deflection and/or displacement, inspection and adjustment from below may be necessary, such as addition of friction collars, backer rods or similar sealing material.
4. Crews will place one to two inches of sand into the annular space between the pile and pre-cast tub.
5. Filter fabric, or similar, will be placed over the 6-inch floor valves prior to placement of concrete.
6. Crews will continue to monitor the steel sleeve during placement of concrete to confirm that the engineering controls are effective and functional.
  - a. If the filter fabric becomes clogged or impairs the valve's ability to maintain hydrostatic equilibrium within the pre-cast concrete tub it may be replaced or removed to prevent undermining the structural integrity of the tremie seal as it cures.
7. Observations of turbidity extending outside of the steel sleeve will be communicated to the site foreman who will implement corrective actions as appropriate. Corrective actions that could be taken are, but not limited to, the following:
  - a. Stop placement of concrete
  - b. Add additional backer rod, rope, or similar to fill observed gaps
  - c. Tighten rods and ratchet straps
  - d. Pre-inspection of upcoming piles for evidence of gaps and voids




**Pipe Pile Seals Pier [REDACTED] and Piers [REDACTED] :**


Appendix F of the Concrete Batch Plant Control Plan has been updated to include drawings of the [REDACTED] fiberglass sleeves and the soffit panel work plan.

The following procedure will be used to secure the fiberglass sleeves to the pre-cast concrete soffit panels:


1. Preference is to have the fiberglass sleeves set 1-2 days prior to setting pre-cast concrete form ("tub"). Sleeves will be temporarily secured to the pile with ratchet straps during this time.
  - a. If necessary to aid in installation a lubricant may be used to aid in placing the fiberglass sleeve onto the pile.
2. Fiberglass sleeve will be supported by four 3/8"-inch diameter rods, connected through a 5/8" diameter hole in the flange of the sleeve and a 2x4-inch timber chock, cut to fit, below. Lifting eyes at the top of each rod will attach to a nylon ratchet strap to allow securing and adjustment.
3. Prior to placing concrete the fiberglass sleeve will be inspected by crew members to confirm the fiberglass sleeve is properly placed and affixed to the pre-cast tub per the plan.
  - a. If, based on the inspection by the crew, a void is observed the crew will attempt to further secure the fiberglass sleeve to the pre-cast tub.
  - b. If, based on the inspection by the crew, the fiberglass sleeve shows evidence of large deflection and/or displacement, inspection and adjustment from below may be necessary, such as addition of friction collars, backer rods or similar sealing material.
4. Crews will place one to two inches of sand into the annular space between the pile and pre-cast tub.
5. Filter fabric, or similar, will be placed over the 6-inch floor valves prior to placement of concrete.
6. Crew members will continue to inspect the fiberglass sleeve during placement of concrete to confirm that the engineering controls are effective and functional.
  - a. If the filter fabric becomes clogged or impairs the valve's ability to maintain hydrostatic equilibrium within the pre-cast concrete tub it may be replaced or removed to prevent undermining the structural integrity of the tremie seal as it cures.
7. Observations of turbidity extending outside of the fiberglass sleeve will be communicated to the site foreman who will implement corrective actions as appropriate. Corrective actions that could be taken are, but not limited to, the following:
  - a. Stop placement of concrete
  - b. Add additional backer rod, rope, or similar to fill observed gaps
  - c. Tighten rods and ratchet straps
  - d. Pre-inspection of upcoming piles for evidence of gaps and voids




Step 1: Prep forms on barge



Step 2: Set Form On Pile



Step 3: Push Down Form w/ Cut-off



Step 4: Tub pushes soffit to final EL

ALTERED ON:	AFFIXED ON:
SIGNATURE: STAMP:	SIGNATURE: STAMP:

IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR, TO ALTER AN ITEM IN ANY WAY. IF AN ITEM BEARING THE STAMP OF A LICENSED PROFESSIONAL IS ALTERED, THE ALTERING ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR SHALL STAMP THE DOCUMENT AND INCLUDE THE NOTATION "ALTERED BY" FOLLOWED BY THEIR SIGNATURE, THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.



NEW YORK STATE THRUWAY AUTHORITY  
DEPARTMENT OF ENGINEERING  
200 SOUTHERN BLVD., ALBANY, NY 12209

TITLE OF PROJECT THE NEW NY BRIDGE	CONTRACT NUMBER D214134
LOCATION OF PROJECT MILEPOST 14.67 +/- IN ROCKLAND & WESTCHESTER COUNTIES	




REVISIONS					
6					
5					
4					
3					
2					
1					
REV	DATE	BY	CHK BY	DESCRIPTION	


DESIGNED BY: MWK  
DESIGN CHK BY: JAC  
DRAWN BY: MWK  
DRAWING CHK BY: JAC  
SUPERVISOR: JAC

TITLE OF DRAWING  
APPROACH PRECAST  
PILE CAP TUBS  
SOFFIT FORM & ANNULAR  
SEAL CWP


DATE: 01/29/2015  
DRAWING NUMBER: 00217-003  
REVISION: 0




Step 1: Ratchet Soffits



Step 2: Layer of Sand



Step 3: Guide Tremie Pipe



*\*Note\**  
Once the pour is complete, ensure hose and pipe are completely clean. Run ball through pipe to clean. Clean in containment area.

Step 4: Fill 2" to 6" below precast

ALTERED ON:	AFFIXED ON:
SIGNATURE: STAMP:	SIGNATURE: STAMP:

IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR, TO ALTER AN ITEM IN ANY WAY. IF AN ITEM BEARING THE STAMP OF A LICENSED PROFESSIONAL IS ALTERED, THE ALTERING ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR SHALL STAMP THE DOCUMENT AND INCLUDE THE NOTATION "ALTERED BY" FOLLOWED BY THEIR SIGNATURE, THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.



NEW YORK STATE THRUWAY AUTHORITY  
DEPARTMENT OF ENGINEERING  
200 SOUTHERN BLVD., ALBANY, NY 12209

TITLE OF PROJECT THE NEW NY BRIDGE	CONTRACT NUMBER D214134
LOCATION OF PROJECT MILEPOST 14.67 +/- IN ROCKLAND & WESTCHESTER COUNTIES	



REVISIONS					
6					
5					
4					
3					
2					
1					
REV	DATE	BY	CHK BY	DESCRIPTION	


DESIGNED BY: MWK  
DESIGN CH'K BY: JAC  
DRAWN BY: MWK  
DRAWING CH'K BY: JAC  
SUPERVISOR: JAC

TITLE OF DRAWING  
**APPROACH PRECAST  
PILE CAP TUBS  
SOFFIT FORM & ANNULAR  
SEAL CWP**


DATE: **01/29/2015**  
DRAWING NUMBER: **00217-006**  
REVISION: **0**

NOTE:


~~72" PILE - 73.5" I.D. - 15" FLANGE~~



1 TYPICAL PLAN



2 3D VIEW



3 TYPICAL ELEVATION



**Five Star Marine, Inc.**  
750 Commerce Drive  
Fairfield, CT. 06825  
203.336.7919  
www.5Star-Marine.com



New York State  
Thruway Authority


A Consortium of Fluor, American Bridge, Granite, and Traylor Bros.

TAPPAN ZEE BRIDGE:  
HUDSON RIVER  
CROSSING




AL Project #	051 REVISITED
Date	10.08.13
Drawn by	ASL


Customer Approval:




**PLAN: PILE SEAL FORM**  
(40)EA REQUIRED




**A SECTION**



**B SECTION**



**PILE CAP SECTION**



6						
5						
4						
3	01.12.15	CJL				Changes to L3x3 & Screw Spacing
2	12.24.14	CJL				Changes to Gusset PL's and Hose
1	12.12.14	CJL				GENERAL DETAIL UPDATE
REV	DATE	DWG BY	DWG CHK	DSGN BY	DSGN CHK	DESCRIPTION

TAPPAN ZEE HUDSON RIVER CROSSING THE NEW NY BRIDGE NEW YORK STATE THRUWAY AUTHORITY ROCKLAND & WESTCHESTER COUNTIES	
APPROACH PRECAST PILE CAP BOXES 72IN PILE SEAL FORM - NEW VERSION SHEET 1	
Design By: CJL	Date: 10.30.2014
Design Chk:	Date:
Drawn By: CJL	Date: 10.30.2014
Drawing CHK: MWK	Date: 01.12.2015
In Charge Of: JAC	
NYSTA Contract Number <b>D214134</b>	Sheet No. <b>TZC-CJL103014-2</b>
Scale: NTS	Revision: 3